



Weekly Status Report – Week Ending August 10, 2018

CR 561 (Haddon Avenue Gateway Project)

The Haddon Avenue Gateway Project was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Storm Sewer

- No work for this portion of the project has been completed this week.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Roadway Reconstruction

- No work for this portion of the project has been completed this week.

Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement began on Pine Street.

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required





August 13, 2018
Our File No. HCM00601.02
Page 2

Changes to the Initial Contract Items

- No changes in the initial contract items

NJDOT Comments

- No comments from the NJDOT have been made this week.

Environmental Remarks

- Contractor was advised that a concrete washout station was required.

Anticipated Construction Completion

- The contractor anticipates the work to be completed by September 2018.