



## Weekly Status Report – Week Ending August 24, 2018

### **CR 561 (Haddon Avenue Gateway Project)**

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### Storm Sewer

- Inlet converted to manhole at corner of Haddon Ave and Pine Street.

#### Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement on Pine Street and Haddon Ave

#### Roadway Reconstruction

- Concrete Pavement Restoration in front of concrete curb was performed

#### Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required



S:\Camden County\Project Files\HCM00601.02 - Haddon Ave Gateway\Correspondence\18-08-27 Weekly Status Report WE 8-24-18.doc



#### Changes to the Initial Contract Items

- Additional concrete sidewalk was included along existing building foundations and concrete stairs in order to ensure proper slopes to comply with ADA standards.

#### NJDOT Comments

- NJDOT performed a project oversight meeting. NJDOT advised that pedestrian detour signs should be added to clarify the pedestrian detour. Corrective action was taken by the contractor and approved by NJDOT.

#### Environmental Remarks

- Contractor was advised that a concrete washout station was required. The contractor provided a concrete washout station as directed.

#### Anticipated Construction Completion

- The contractor anticipates the work to be completed by September 2018.