



Weekly Status Report – Week Ending September 14, 2018

CR 561 (Haddon Avenue Gateway Project)

The Haddon Avenue Gateway Project was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional storm sewer work this week.

Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement on Pine Street, Haddon Ave, and Mount Ephraim Ave.
- Contractor installed concrete base for brick pavers along Haddon Ave & Pine Street.
- Contractor installed junction boxes, 3" rigid metallic conduit, traffic signal foundations, and light pole foundations.

Roadway Reconstruction

- Concrete Pavement Restoration was installed along Haddon Ave.

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required





September 18, 2018
Our File No. HCM00601.02
Page 2



Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019