



Weekly Status Report – Week Ending September 21, 2018

CR 561 (Haddon Avenue Gateway Project)

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- Type B inlet with trap installed on Haddon Ave.

Streetscaping Improvements

- Concrete sidewalk removal and replacement on Haddon Ave.
- Contractor installed concrete base for brick pavers along Haddon Ave.
- Contractor installed junction boxes, 3" rigid metallic conduit, traffic signal foundations, and light pole foundations.





Roadway Reconstruction

- Concrete Pavement Restoration was installed along Haddon Ave and Pine Street.
- 6" DGA subbase and 6" HMA base course were installed at the intersection of Haddon Ave and Pine Street.

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019