



## Weekly Status Report – Week Ending October 5, 2018

### **CR 561 (Haddon Avenue Gateway Project)**

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### Storm Sewer

- Contractor installed new Type B inlets and reconstructed existing inlets on Haddon Ave.
- Contractor installed 12” reinforced concrete pipe on Haddon Ave.

#### Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement on Haddon Ave and Mt. Ephraim Ave.
- Contractor installed brick pavers along Haddon Ave.
- Contractor installed meter cabinet and 8-phase controller on Haddon Ave.





October 10, 2018  
Our File No. HCM00601.02  
Page 2



Roadway Reconstruction

- Concrete Pavement Restoration was installed along Haddon Ave.

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019