



Weekly Status Report – Week Ending October 12, 2018

CR 561 (Haddon Avenue Gateway Project)

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional work performed this week.

Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement was performed on Haddon Ave, Pine St, and Mt. Ephraim Ave.
- Brick paver sidewalk installed on Pine Street from Haddon Ave to Mount Ephraim Ave including resetting two PSE&G manholes to grade.



C:\Users\dpavlick.HOWELL\Desktop\18-10-15 Weekly Status Report WE 10-12-18.doc



October 15, 2018
Our File No. HCM00601.02
Page 2



Roadway Reconstruction

- No additional work performed

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019