



Weekly Status Report – Week Ending October 26, 2018

CR 561 (Haddon Avenue Gateway Project)

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional work performed this week.

Streetscaping Improvements

- Traffic signal installed at Haddon Ave & Pine St intersection, including wires/cables, image/optical detectors, signal heads, mast arms, pedestrian signals, and pedestrian controllers.





Roadway Reconstruction

- No additional work performed

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019