



Weekly Status Report – Week Ending November 2, 2018

CR 561 (Haddon Avenue Gateway Project)

The Haddon Avenue Gateway Project was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer


- Contractor removed and reinstalled Type B inlet and associated pipe on Haddon Ave.

Streetscaping Improvements

- Concrete curb and sidewalk removal and replacement on Haddon Ave.

Roadway Reconstruction

- Concrete roadway removal of Mount Ephraim Ave between Haddon Ave and Pine Street.
- HMA pavement installed along Pine Street between Haddon Ave and Mount Ephraim Ave.
- Temporary striping installed on Pine Street and Mount Ephraim Ave.





November 6, 2018
Our File No. HCM00601.02
Page 2



Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- Repaving Pine Street was required to improve the pavement thickness.

NJDOT Comments

- No additional NJDOT comments.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019