



Weekly Status Report – Week Ending November 17, 2018

CR 561 (Haddon Avenue Gateway Project)

The Haddon Avenue Gateway Project was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional work performed.

Streetscaping Improvements

- Oak trees, topsoil, structural soil, soil aggregate, and crushed stone screening top course installed at Haddon Ave & Mt. Ephraim sidewalk.
- Concrete base for brick paver sidewalk installed at Haddon Ave and intersection of Pine St & Mt. Ephraim Ave.
- Concrete curb and sidewalk removal and replacement on Haddon Ave, Pine St, and Mt. Ephraim Ave.
- Street signs installed throughout project.
- Detectable warning surface installed at Pine Street.





November 19, 2018
Our File No. HCM00601.02
Page 2



Roadway Reconstruction

- Concrete Pavement Restoration was installed at intersection of Pine St & Mt. Ephraim Ave.
- Manholes reset to finished grade at intersection of Pine St and Mt. Ephraim Ave.
- Trees installed along Haddon Ave

Traffic Control Installation

- Construction Signs have been installed
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- Additional concrete pavement repair was required at Mt. Ephraim Ave & Pine St to ensure proper drainage along the gutter line.

Environmental Remarks

- No additional environmental remarks.



November 19, 2018
Our File No. HCM00601.02
Page 3

Contract Completion Date

- The contract completion date is January 5, 2019