



Weekly Status Report – Week Ending December 1, 2018

CR 561 (Haddon Avenue Gateway Project)

The **Haddon Avenue Gateway Project** was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional work performed.

Streetscaping Improvements

- Mulch bedding, trees and landscape plantings installed.
- Street signs installed throughout project.





December 03, 2018
Our File No. HCM00601.02
Page 2





December 03, 2018
Our File No. HCM00601.02
Page 3



Roadway Reconstruction

- No additional changes to initial contract items.

Traffic Control Installation

- Detour barricades and signs removed.
- Old traffic signal at Haddon Ave & Mt. Ephraim Ave removed.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No additional changes to initial contract items.

NJDOT Comments

- No additional changes to initial contract items.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019