



Weekly Status Report – Week Ending December 15, 2018

CR 561 (Haddon Avenue Gateway Project)

The Haddon Avenue Gateway Project was awarded to Lexa Concrete, in the amount of \$850,557.50. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- No additional work performed.

Streetscaping Improvements

- Brick paver sidewalk installed
- Irrigation system installed between Haddon Avenue and Pine Street
- Grass area graded between Haddon Avenue and Pine Street
- Trench repair steel plates removed
- Light banner and bracket sets installed on light poles
- 12+ Full depth concrete pavement repair installed
- Wire mesh 5+ reinforced concrete sidewalk installed



December 17, 2018
Our File No. HCM00601.02
Page 2



Roadway Reconstruction

- No additional changes to initial contract items.

Traffic Control Installation

- Traffic signage removed
- Traffic lights turned on at Haddon Avenue & Pine Street
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No additional changes to initial contract items.



December 17, 2018
Our File No. HCM00601.02
Page 3

NJDOT Comments

- No additional changes to initial contract items.

Environmental Remarks

- No additional environmental remarks.

Contract Completion Date

- The contract completion date is January 5, 2019