Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



IMPROVEMENTS TO WARWICK ROAD (CR669) BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK ROAD)

Boroughs of Somerdale, Hi-Nella and Stratford Camden County Bid No. B8-18

MC Project No. 17006851G

Progress Report # 13 Monday, October 29, 2018 to Friday, November 2, 2018



Figure 1: Contractor completed sidewalk at Somerdale Road.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Contractor completed asphalt base repairs



Figure 3: Contractor completed asphalt base repairs.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Work Completed this week:

APS, Inc. completed final curb and sidewalk at Somerdale Road. Continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb. Contractor completed all base repairs on the roadway.

Items completed this week:			
#02:	Police Traffic Directors	160 MHS	
#07:	HMA Milling, 4"-6"	10701 SY	
#09:	HMA, 19M64, Base Course 3" TH	370 TONS	
#21:	Concrete Sidewalk, 4" TH	52 SY	
#24:	9" x 18" Concrete Vertical Curb	170 LF	
#46:	Topsoiling, 5" TH	85 SY	
#47:	Fertilizing and Seeding, Type F	85 SY	

• PROGRESS NEXT TWO (2) WEEKS

- APS is expected to complete the final milling and surface paving as the weather permits.
- Final traffic stripes and pavement markings will be installed
- Final traffic signs will also be installed.
- The intersection of Somerdale and Warwick is expected to be paved at night.

• NEXT MEETING

• Next Progress Meeting is scheduled for Friday, November 9, 2018 at 9:00 AM.

Notice to Proceed Date:	August 6, 2018
Contract Completion Date	November 30, 2018
Anticipated Completion Date:	November 21, 2018

Prepared by:

Vincent E. Baglivo Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW Don Potter, APS