

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #19
February 11 to February 15, 2019



Roadway in Stage 2B is being prepped for paving



Different view over Culvert section looking East



Again looking east at the DGA that was placed in roadway section for Stage 2B



Limit of paving for this stage looking West



Designer (JMT) Contractor Rep (Midlantic) and RE (AECOM) investigating Retaining Wall near Park Northeast corner of Structure

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

29% of time used to date

50.9% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Contractor continues to work on the different items in stage 2B. Box out of roadway continued and DGA was placed and compacted to grade. Not much activity was performed this past week due to poor weather conditions. Contractor still hopeful that paving will be completed in the next few weeks

Contractor plans on roadway paving Stage 2B once weather allows them to do so. Designer contractor and Construction Management team look at the retaining wall to come up with a solution to stabilize.

Prepared by: Tony Guerrieri, AECOM Project Manager