



Camden County Department of Public Works Division of Engineering Superstructure Repairs for Cuthbert Boulevard (CR 636) Bridge and Grove Street (CR 644) Bridge over Cooper River Camden County, New Jersey Weekly Progress Report No. 8 October 8, 2018 to October 19, 2018



Figure 1: Cuthbert Blvd. Bridge – Steel Installation

Work Completed Weeks of October 8 and October 15 Grove St. Bridge

• Touchup work around bolts

Cuthbert Blvd. Bridge

- Install left lane closure northbound
- Demo existing diaphragms
- Remove debris from shielding
- Begin to install steel

Quantities Weeks of October 8 and October 15 Cuthbert Blvd. Bridge

• Item #1: Clearing Site, Bridge (In progress)

Superstructure Repairs for Cuthbert Boulevard (CR 636) Bridge and Grove Street (CR 644) Bridge over Cooper River Camden County, New Jersey

Weekly Progress Report No. 8: 10/8/18 – 10/19/18

- **Item #2:** Breakaway Barricades (5)
- **Item #3:** Drums (10)
- **Item #4:** Construction Signs (112 sf)
- Item #6: T.C. Truck with Crash Cushion (2)
- **Item #8:** Structural Steel (In progress)
- Item #13: Police Uniform Law Enforcement (In Progress)

Grove St. Bridge

• Item #21: Structural Steel (In Progress)

Summary of Work Completed Weeks of October 8 and October 15 Grove St. Bridge

South State Inc. (SSI) completed all work required to open Grove Street Bridge to traffic on October 1, 2018. The contractor performed miscellaneous cleanup and touchup to the steel after the roadway was opened.

Cuthbert Blvd. Bridge

SSI has installed the MPT shown in the plans for left lane closures both Northbound and Southbound over the Cooper River. SSI has completed demolition of the diaphragms, removed the debris from the shielding, and began installing the supplemental steel. All MPT remains in place 24/7 while construction is ongoing.

Anticipated Work for Week of October 22, 2018 Grove Street

SSI will not perform any work at Grove Street, while emergency repairs are in progress. Painting is expected to begin the week of October 29, 2018

Cuthbert Blvd.

SSI anticipates completing the steel installation, forming the diaphragms, and installing the rebar. All of this work is being completed with left lanes closed in both directions. Painting is expected to begin the week of November 5, 2018

- The contractor currently is anticipating the long term lane closures to be removed on or about November 5, 2018.
- Once the long term lane closures are removed, the contractor will utilize periodic daily lane closures Northbound to cleanup and demobilize the site. The daily lanes closures are expected to be in place daily 7:00am to 4:00pm, November 8, 2018 through November 16, 2018 as necessary



Figure 2: Cuthbert Blvd. Bridge – Diaphragm Demolition



Figure 3: Cuthbert Blvd. Bridge – Diaphragm Reconstruction

Notice to Proceed July 16, 2018

Contract Completion

Substantial Completion March 27, 2018 Final Completion April 26, 2019

Prepared By:

Joseph R. Ragusa, P.E. Remington and Vernick Engineers