

**Camden County Department of Public Works
Division of Engineering
Roadway & Drainage Improvements along Fern Avenue (CR 640)
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 3
May 6, 2019 to May 12, 2019**



Figure 1: Doghouse manhole installed

Work Completed Week of May 6, 2019

- Demolition of existing concrete flatwork
- Installation of new concrete sidewalk, curb, driveways, and 2 curb ramps
- Concrete swale installed at King Ave
- Stormwater pipe work began with installation of drainage structures and pipe
- Restoration for yard sale along Fern Ave this weekend

Quantities Week of May 6, 2019

- **Item #7:** Police Uniform Law Enforcement Officer (47 MH)
- **Item #26:** 16" Ductile Iron Pipe, Class 53 (58 LF)
- **Item #37:** Doghouse Inlet, Type "B" (1 UN)
- **Item #47:** Concrete Driveway, Reinforced, 6" Thick (22.22 SY)
- **Item #48:** Concrete Surface Course, Reinforced, 9" Thick (76.11 SY)
- **Item #49:** Concrete Sidewalk, 4" Thick (41.56 SY)
- **Item #50:** 9"x18" Concrete Vertical Curb (312 LF)
- **Item #51:** Public Sidewalk Curb Ramp Detectable Warning, PVC Truncated Domes (8 SF)

Summary of Work Completed Week of May 6, 2019

Asphalt Paving Systems (APS) continued demolition of existing concrete flatwork and installed new concrete curb, sidewalk, and driveways as per the plans and specifications. Two curb ramps were installed this week on Fern Avenue. APS started stormwater work to address the drainage improvements with the installation of structures and pipe. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. The contractor conducted some additional restoration work to prepare for a yard sale on Fern Ave the upcoming weekend.

Anticipated Work for Week of May 13, 2019

APS will continue with the removal and replacement of concrete as specified in the plans along Fern Ave. APS will also continue with the installation of the stormwater drainage system. Daily traffic control will continue to be implemented for the duration of the project. An onsite utility meeting was held on May 9, 2019 with Verizon in regard to their manhole and conflicts with the proposed drainage system. An onsite progress meeting was held on April 30, 2019 (meeting minutes distributed separately), the next progress meeting will be held on May 14, 2019 to review all project related activities.



Figure 2: Concrete swale at King Ave



Figure 3: Concrete curb pour

Notice to Proceed

April 22, 2019

Contract Completion

Substantial Completion

July 21, 2019

Final Completion

August 20, 2019

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers