



Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #23
March 18 to March 22, 2019



Contractor poured the higher wall and is getting ready to pour the lower seat wall for the emergency retaining wall work



Re-steel and forms in place for the lower seat wall



After lower wall was poured to replace in kind of the existing condition



Demo has started late in the week of Stage 3 of the project



Seismograph has been put in place to monitor and vibrations caused by the Construction activities

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

41.8% of time used to date

58.4% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Contractor finished the emergency work on the retaining wall this week. Both pouring the wall in front of the existing failing wall and then the seat wall to keep the conditions the same as the prior wall. After the wall was completed the demo started on the second half of the bridge.

Next week the contractor will continue the demo of the bridge. Followed by installation of steel sheets and piles.

Prepared by: Tony Guerrieri, AECOM Project Manager