



**HAMPTON ROAD (CR 623)  
ROADWAY IMPROVEMENT PROJECT  
CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626)  
ERI Job # 30750 49  
Township of Cherry Hill  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #6  
April 29, 2019 to May 3, 2019**



*Figure: 1 – Installation of 48” RCP at the culvert replacement adjacent to the Merchantville Country Club*





*Figure: 2 – Installation of twin 48” concrete flared end sections with rip rap scour hole at the outfall of the twin 48” RCP culvert*



*Figure: 3 – Installation of concrete curb and gutter along the westbound lane*

**Work Completed the Week of April 29, 2019:**

R.E. Pierson's pipe crew began work on the proposed twin 48" RCP culvert replacement. The pipe crew installed 64 linear feet of 48" concrete reinforced pipe and 2 48" concrete flared end sections. Pierson's force main subcontractor completed the connection of the newly installed sanitary force main in the existing sanitary manhole. Pierson's concrete subcontractor mobilized to the site and began concrete improvements. The concrete subcontractor installed 1,025 linear of concrete curb & gutter (curb portion only, gutter to be installed the following week) and 88 square yards of concrete sidewalk. Pierson's fencing subcontractor also mobilized to the site and completed the installation of the proposed fencing along the shared property line with the Merchantville Country Club. The fencing subcontractor installed 180 linear feet of 6' high chain link fence.

- #2: Police Uniform Law Enforcement Officer – 64 Hours**
- #24: 48" Reinforced Concrete Pipe – 64 LF**
- #35: Chain Link Fence, 6' High – 180 LF**
- #M8: Concrete Sidewalk, 4" Thick – 88 SY**
- #M25: Force Main to Manhole Connection – 1 Unit**
- #S2: 48" Concrete Flared End Section – 2 Units**

**Anticipated Work for the Week of May 6, 2019:**

R.E. Pierson's pipe crew will complete the installation of the proposed culvert replacement. Pierson's concrete subcontractor will continue installation of concrete improvements along both the eastbound and westbound lanes.

**Notice to Proceed Date: April 1, 2019**

**Anticipated Completion Date: June 14, 2019**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.