

**Jackson Rd (CR 534)  
Reconstruction Project  
Between NJSH RT #73 (MP 12.67)  
To  
Atco Ave. (MP 14.92)  
Townships of Berlin & Waterford  
County of Camden, New Jersey  
Bi-Weekly Progress Report  
Monday 5/21/18 thru Friday 6/1/18**



**Figure 1**

*Full Depth Reclamation (Sta. 18+25 – 43+00 +/-)*



**Figure 2**

*Completion of Inlet Reconstruction (Inlet No. 28)*



**Figure 3**

*Installation of 12" DIP (Sta. 111+25 +/-)*



**Figure 4**

*Placement of Top Soil (Various Locations)*



**Figure 5**

*Concrete Apron 6" Thick (360 Jackson Rd.)*

**The following Construction Activities took place during the period stated above.**

### **Full Depth Reclamation**

The contractor reclaimed 9,900 SY of Asphalt Pavement between Sta. 18+25 – 43+00 +/-.

**\*\*Note:** The quantity is based on a 36 ft wide typical section. All bump outs/extended roadway quantities will be included in the final measurement taken by the engineer and contractor.

<b>Sta.</b>	<b>Location</b>	<b>Quantity</b>
18+25 – 25+25	-	2,800 SY
25+25 – 32+50	-	2,900 SY
32+50 – 43+00	-	4,200 SY

### **Reconstruct Inlet, Using New Casting**

The contractor placed brick and mortar underneath the new inlet castings between Sta. 72+25 – 121+00 +/-

**\*\*Note:** The typical reconstruction procedure of the existing inlets and pouring/installation of the monolithic curb and gutter was to place just enough brick underneath the new casting to meet the new proposed road way elevations. The additional work was due to the construction procedures explained above. See daily reports for additional information.

<b>Sta.</b>	<b>Location</b>	<b>Quantity</b>
-	Inlet No. 16	-
-	Inlet No. 17	-
-	Inlet No. 19	-
-	Inlet No. 20	-
-	Inlet No. 21	-
-	Inlet No. 22	-
-	Inlet No. 25	-
-	Inlet No. 26	-
-	Inlet No. 27	-
-	Inlet No. 28	-
-	Inlet No. 29	-
-	Inlet No. 30	-
-	Inlet No. 31	-
-	Inlet No. 34	-
-	Inlet No. 35	-
-	Inlet No. 36	-

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director

Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

[highway@camdencounty.com](mailto:highway@camdencounty.com)

### Reconstruct Inlet, Using New Casting (cont.)

Sta.	Location	Quantity
-	Inlet No. 37	-
-	Inlet No. 38	-
-	Inlet No. 39	-
-	Inlet No. 41	-
-	Inlet No. 49	-
-	Inlet No. 51	-
-	Inlet No. 52	-
-	Inlet No. 54	-
-	Inlet No. 56	-
-	Inlet No. 57	-
-	Inlet No. 60	-
-	Inlet No. 61	-
-	Inlet No. 62	-
-	Inlet No. 63	-
-	Inlet No. 64	-
-	Inlet No. 66	-
-	Inlet No. 67	-
-	Inlet No. 68	-
-	Inlet No. 69	-
-	Inlet No. 70	-
-	Inlet No. 71	-
-	Inlet No. 71A	-
-	Inlet No. 71B	-
-	Inlet No. 73	-
-	Inlet No. 75	-
-	Inlet No. 76	-
-	Inlet No. 77	-
-	Inlet No. 78	-
-	Inlet No. 79	-

### 12" DIP

The contractor installed 66 lf of 12" DIP at Sta. 111+25 +/-.

Sta.	Location	Quantity
111+25	-	66 LF

## Top Soil

The contractor placed topsoil at various locations between Sta.42+00 and 125+00 +/-, where the existing soil had been disturbed/removed.

## Concrete Apron 6" Thick

The contractor removed and replaced (9) concrete driveway aprons. (7) driveway aprons were removed and replaced due to insufficient depressed curb reveal. (2) driveway aprons were replaced per the resident's request (CC agreed to remove and replace).

Sta.	Location	Quantity
-	357 Jackson Rd.	2
-	360 Jackson Rd.	2
-	361 Jackson Rd.	2
-	365 Jackson Rd.	2
-	427 Jackson Rd.	1

## Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

## Anticipated Work for 6/4/18 thru 6/15/18

Continue Full Depth Reclamation.

Complete masonry work (concrete curb, inlet reconstruction, and driveway(s)).

**Notice to Proceed (2):** 3/12/18

**Anticipated Completion Date:** Summer 18

**Prepared By:** Micah Jones  
Resident Engineer