

**Jackson Rd (CR 534)
Reconstruction Project
Between NJSH RT #73 (MP 12.67)
To
Atco Ave. (MP 14.92)
Townships of Berlin & Waterford
County of Camden, New Jersey
Weekly Progress Report
Monday 6/4/18 thru Friday 6/8/18**



Figure 1

Full Depth Reclamation / Existing Roadway (Sta. 43+00 – 60+00 +/-)



Figure 2

Inlet Reconstruction Correction (Inlet No. 62)



Figure 3

Asphalt Curb Removal (Sta. 33+50 – 34+00 +/-)



Figure 4

Sprinkler Line Repair (466 Jackson Rd.)

The following Construction Activities took place during the period stated above.

Full Depth Reclamation

The contractor reclaimed 6,800 SY of Asphalt Pavement between Sta. 43+00 – 60+00 +/-.
The contractor profile milled approx. 16,700 SY of Reclaimed Asphalt Pavement between Sta. 18+25 – 63+00 +/-.

****Note:** The quantity is based on a 36 ft wide typical section. All bump outs/extended roadway quantities will be included in the final measurement taken by the engineer and contractor.

Sta.	Location	Quantity
43+00 – 53+00	-	4,000 SY
53+00 – 60+00	-	2,800 SY

Reconstruct Inlet, Using New Casting / Monolithic Concrete Curb and Gutter

The monolithic curbs and gutters at Inlets 16, 19, 20, 62, 69, 75, 76 and 85 were removed. The inlets were raised to correct the low areas in the base pavement before surface paving. New formwork was placed. Concrete was poured and finished.

****See daily reports for additional information.****

Sta.	Location	Quantity
-	Inlet No. 16	-
-	Inlet No. 19	-
-	Inlet No. 20	-
-	Inlet No. 62	-
-	Inlet No. 69	-
-	Inlet No. 75	-
-	Inlet No. 76	-
-	Inlet No. 85	-

Sprinkler Repair

The contractor repaired the damaged sprinkler line at 466 Jackson Rd.

Sta.	Location	Quantity
-	466 Jackson Rd.	-

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

Hot-Mix Asphalt Curb

The contractor removed the existing asphalt curb at various locations between Sta.28+00 and 52+00 +/-.

Sta.	Location	Quantity
28+85 - 29+00	RS	15
33+50 - 34+00	RS	50
37+40 - 38+85	RS	145
43+75 - 44+50	RS	75
51+35 - 51+85	RS	50

Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

Anticipated Work for 6/11/18 thru 6/15/18

Complete phase 2 base pavement, and masonry work (concrete/asphalt curb).

Notice to Proceed (2): 3/12/18

Anticipated Completion Date: Summer 18

Prepared By: Micah Jones
Resident Engineer