



**WIGGINS PARK MARINA IMPROVEMENTS – PHASE I**

**ERI Job #:30750 82**

**City of Camden**

**County of Camden, New Jersey**

**BI-WEEKLY PROGRESS REPORT #4**

**November 4, 2024 to November 15, 2024**



*Figure: 1 – Unloading of newly delivered concrete floating dock sections*



*Figure: 2 – Driving of piles to secure newly installed circular concrete floating dock system at the southern end of the marina*



*Figure: 3 – Assembly of circular concrete floating dock system at the southern end of the marina*

**Work Completed the Weeks of November 4, 2024 and November 11, 2024:**

The contractor, South State, Inc., continued assembly of the circular concrete dock system. They also began driving piles and continued receiving deliveries. South received 39 dock sections and 7 finger piers. Their crews installed 56 concrete floating dock sections, 26 pile guides and drove 17 piles.

- #1: Clearing and Preparation of the Site, Mobilization & Demobilization – 0.25 LS**
- #14: Furnish and Install Concrete Floating Dock and Finger Piers – 0.25 LS**
- #15: Steel Piles for Docks & Piers – 0.2 LS**

**Anticipated Work for the Weeks of November 18, 2024 and November 25, 2024:**

South State will receive the rest of the finger pier shipments. South State will also complete the assembly of the circular concrete floating dock system and pile installation. Their utility crew will then mobilize to the site and begin installation of the water lines.

**Bid Opening Date: December 5, 2023**

**Notice to Proceed Date: July 1, 2024**

**Start Date: July 1, 2024**

**Anticipated Completion Date: April 30, 2025**

**Contract Completion Date: June 26, 2025**

**Contract Completion Percentage: 30.27%**

**Initial Project Cost: \$5,218,240.00**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.