



**East Atlantic Avenue (C.R. 729)  
over Nicholson Road (C.R. 635)  
Bridge Replacement Project**

*Borough of Audubon  
County of Camden, New Jersey  
Weekly Progress Report  
Monday 12/04/2017 thru Friday 12/08/2017*



**Figure 1**  
*Driving H-Pile for Temporary Sheet Piling Template (North Side)*

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 2**

*Additional signage installed on Kennedy Boulevard*

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 3**

*Installation of Temporary Sheet piling*

**The following Construction Activities took place during the period stated above.**

### **Temporary Sheeting**

R.E. Pierson resumed on-site work operations on Monday, December 4, 2017 by installing a template for the temporary sheeting on the north Conrail side. The vibratory hammer broke down at approximately 11:45AM on December 4, 2017. A new vibratory hammer was brought on-site on Tuesday, December 5, 2017. H-Piles and temporary sheeting pairs were driven at the north Conrail side and the north side of the bridge.

### **Additional Signage**

Contractor installed "Local Traffic Only" and "No Truck" Signs at Route 168 at Kennedy Boulevard, and at two additional locations on Kennedy Boulevard. Signs were requested by residents of the neighborhood to eliminate cut-through traffic.

### **Vibratory Monitoring**

Subcontractor SSI Inc. checked vibration monitoring devices previously installed and changed batteries

### **Anticipated Work for the 12/11/17 thru 12/15/17**

Sheeting on the north abutment is expected to be completed, and sheeting on the south abutment is expected to be installed. Additionally, the sawcut and excavation of the roadway adjacent to the north abutment is expected.

**Notice to Proceed:** 09/28/17

**Anticipated Completion Date:** 11/20/18

**Prepared By:** Alfred Brenner  
Resident Engineer