

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 01/08/2018 thru Friday 01/12/2018*



Figure 1
RE Pierson installing Safety Fence on North Abutment

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 2

American Water flushing water main (East End of Nicholson Road)

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 3

Contractor installing Water at North Abutment

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



The following Construction Activities took place during the period stated above.

Temporary Sheeting

On Monday, January 8, 2018, RE Pierson excavated the south side of Nicholson Road in preparation for the temporary sheeting installation. The Contractor installed 20.5 pairs at the South side of Nicholson Road in front of the abutment.

Water Main (NJ American Water)

On Tuesday, January 9, 2018, a representative from NJ American Water was on site flushing the water main at the east end of Nicholson Road in preparation to take a water sample for a 24-hour Bacteria Test.

Abutment Footing

On Thursday, January 11, 2018, RE Pierson excavated a test pit in front of the north abutment wall to locate the abutment footing. The Contractor has noted to JMT that they believe the footing is approximately 5' deeper than shown on the plans. HNTB, JMT, and Camden County have all discussed the Contractor's concern. Additional details are forthcoming.

Weather

Due to the inclement weather, the RE Pierson did not work on Friday, January 12, 2018.

Anticipated Work for 1/15/18 thru 1/1/19

The installation of the tiebacks on both the north and south abutment is slated to continue. Additional information about the location of the footing on the north abutment is anticipated as well.

Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner
Resident Engineer