

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 02/26/2018 thru Friday 03/02/2018*



Figure 1
RE Pierson installing formwork at North Abutment Foundation

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 2

L&R Construction installing rebar at North Abutment foundation

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 3

RE Pierson covering South Abutment with thermal blankets



The following Construction Activities took place during the period stated above.

Concrete Footings

On Monday, February 26, 2018 RE Pierson installed formwork and bracing at the North Abutment foundations and had a surveyor on site to verify the alignment and grades for the installation of formwork at the South Abutment foundations. South Abutment formwork and bracing was installed on Tuesday, February 27, 2018. The formwork and wood framing installations continued on both abutments through Thursday, March 1, 2018. Thermal blankets were placed on the abutments' formwork on Thursday at the end of the work day.

RE Pierson's Subconsultant, L&R Construction, was on site Tuesday, February 27, 2018 to install longitudinal hook rebar at the North Abutment foundation. L&R continued work on the North Abutment and began installing the hook rebar on the South Abutment on Wednesday, February 28, 2018. The installation of hook rebar on the South Abutment was completed on Thursday, March 1, 2018. Installations of all hook rebar was completed per Foundation Reinforcement Plan of the Construction Plans (Sheet 30 of 49).

Concrete Testing

Concrete Testing Reports CP-1 and G-1 were received from Craig Testing on March 2, 2018 for work inspected on February 22, 2018. The reports verify that work is in Substantial Compliance with the approved mix design.

Non-Working Days

Due to inclement weather, RE Pierson did not work on Friday, March 2, 2018.

Anticipated Work for 3/5/18 thru 3/9/18

Work on the North Abutment and South Abutment includes forming the rebar and pouring the footings, followed by the stripping of the footings early in the week. Additional work is scheduled to include forming the rebar and pouring the North Abutment Stem.

Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner, Resident Engineer