

**Jackson Rd (CR 534)
Reconstruction Project
Between NJSH RT #73 (MP 12.67)
To
Atco Ave. (MP 14.92)
Townships of Berlin & Waterford
County of Camden, New Jersey
Bi-Weekly Progress Report
Monday 5/7/18 thru Friday 5/18/18**



Figure 1

FDR Profile Milling Sta. 72+25 – 121+00 +/-



Figure 2

HMA Base, 19m64, 2" Thick Sta. 72+25 – 121+00 +/-



Figure 3

Reconstruct Inlet w/ New Casting Inlet No.84 (LS)

The following Construction Activities took place during the period stated above.

Full Depth Reclamation

The contractor reclaimed 2,500 SY of Asphalt Pavement between Sta. 72+25 – 78+50 +/-.
The contractor profile milled approx. 20,000 SY of Reclaimed Asphalt Pavement between Sta. 72+25 – 121+00 +/-.

| Sta. | Location | Quantity |
|---------------|-----------------|-----------------|
| 72+25 – 78+50 | - | 2,500 SY |

HMA Base Course, 19m64, 2" Thick

The contractor placed 2,504 Tons of HMA Base Course, 19m64, 2" between Sta. 72+25 – 121+00 +/-

| Sta. | Location | Quantity |
|----------------|-----------------|-----------------|
| 72+25 – 121+00 | - | 2,504 Tons |

Reconstruct Inlet, Using New Casting

The contractor placed brick and mortar underneath the new inlet castings between Sta. 72+25 – 121+00 +/-

| Sta. | Location | Quantity |
|-------------|-----------------|-----------------|
| - | Inlet No. 60 | - |
| - | Inlet No. 61 | - |
| - | Inlet No. 62 | - |
| - | Inlet No. 63 | - |
| - | Inlet No. 64 | - |
| - | Inlet No. 65 | - |
| - | Inlet No. 66 | - |
| - | Inlet No. 67 | - |
| - | Inlet No. 68 | - |
| - | Inlet No. 69 | - |
| - | Inlet No. 70 | - |
| - | Inlet No. 77 | - |
| - | Inlet No. 78 | - |
| - | Inlet No. 79 | - |

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

Reconstruct Inlet, Using New Casting (cont.)

| Sta. | Location | Quantity |
|-------------|-----------------|-----------------|
| - | Inlet No. 81 | - |
| - | Inlet No. 82 | - |
| - | Inlet No. 83 | - |
| - | Inlet No. 84 | - |
| - | Inlet No. 85 | - |
| - | Inlet No. 96 | - |
| - | Inlet No. 97 | - |

Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

Anticipated Work for 5/21/18 thru 6/1/18

Continue Full Depth Reclamation.

Complete masonry work (concrete curb, inlet reconstruction, sidewalks and driveway(s)).

Notice to Proceed (2): 3/12/18

Anticipated Completion Date: Summer 18

Prepared By: Micah Jones
Resident Engineer