



**WESTFIELD AVENUE (CR 610)  
MILL & OVERLAY PROJECT – PHASE I  
42<sup>ND</sup> STREET TO VICINITY OF TINSMAN AVENUE  
ERI Job # 30750 45  
Township of Pennsauken  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #13  
December 11, 2017 to December 15, 2017**



*Figure: 1 – Installation of HMA 19M64 base course at the intersection with 45<sup>th</sup> Street along the westbound lane*





*Figure: 2 – Saw cutting of the existing roadway at the intersection with 44<sup>th</sup> Street along the eastbound lane*



*Figure: 3 – Resetting of the existing water manhole in the intersection with 47<sup>th</sup> Street along the eastbound lane*

**Work Completed the Week of December 11, 2017:**

Asphalt Paving Systems, Inc.'s cutting crew continued saw cutting the existing concrete roadway on the side streets in preparation of the full depth reconstruction of each intersection. Both sides of the intersection with 43<sup>rd</sup> Street and the southern side of the intersection with 44<sup>th</sup> were saw cut. The paving crew completed the full depth reconstruction of the northern sides of the intersecting side streets and began reconstruction of southern sides of the intersections. The paving crew removed 439.82 square yards of existing concrete surface course and installed 439.82 square yards of 4" thick dense graded aggregate and 131.18 tons of HMA 19M64 base course. The northern sides of the intersections with 47<sup>th</sup> Street, 46<sup>th</sup> Street, 45<sup>th</sup> Street, 44<sup>th</sup> Street, and both sides of 43<sup>rd</sup> Street were boxed out and base paved. The paving crew also switched out 4 existing water manholes with valves provided by the Merchantville-Pennsauken Water Commission and installed 5.98 square yards of HMA driveway apron at the southeast corner of 47<sup>th</sup> Street.

**#2: Police Uniform Law Enforcement Officer – 37 Hours**

**#12: Dense Graded Aggregate Base Course, 4" Thick – 439.82 SY**

**#15: Hot Mix Asphalt 19M64 Base Course, 4" Thick – 131.18 Tons**

**#18: Removal of Pavement – 108.26 SY**

**#34: Reset Existing Casting (Manhole/Utility/Inlet) – 4 Units**

**#46: HMA Driveway – 5.98 SY**

**Anticipated Work for the Week of December 18, 2017:**

The cutting crew will complete the saw cutting of the intersections along the eastbound lane. The paving crew will complete the full depth reconstruction of the side street intersections along the eastbound lane.

**Notice to Proceed Date: September 18, 2017**

**Anticipated Completion Date: Spring, 2018**

Prepared By:



C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.