



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT – PHASE I
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #14
December 18, 2017 to December 22, 2017**



Figure: 1 – Installation of dense graded aggregate base course at the intersection with 44th Street along the eastbound lane



Figure: 2 – Replacement of water valve and inlet grate at the intersection with 46th Street along the eastbound lane



Figure: 3 – Installation of HMA 19M64 base course at the intersection with 46th Street along the eastbound lane

Work Completed the Week of December 18, 2017:

Asphalt Paving Systems, Inc's cutting crew completed saw cutting the existing concrete roadway on the side streets in preparation of the full depth reconstruction of each intersection. The southern sides of the intersections with 46th Street, 47th Street, and 49th Street were saw cut. The paving crew completed the full depth reconstruction of the intersections. The paving crew removed 428.39 square yards of existing concrete surface course and installed 383.20 square yards of 4" thick dense graded aggregate, 45.19 square yards of 6" thick dense graded aggregate and 107.07 tons of HMA 19M64 base course. The southern sides of the intersections with 44th Street, 46th Street, 47th Street, and 49rd Street were boxed out and base paved. The paving crew also switched out 2 existing water manholes with valves provided by the Merchantville-Pennsauken Water Commission, reset an existing inlet grate, and replaced an existing inlet casting with a new, compliant casting. APS also completed restoration around the newly installed concrete improvements with 57.36 square yards of topsoil and 75.88 square yards of seed and fertilizer.

- #2: Police Uniform Law Enforcement Officer – 31.5 Hours**
- #12: Dense Graded Aggregate Base Course, 4" Thick – 383.20 SY**
- #13: Dense Graded Aggregate Base Course, 6" Thick – 45.19 SY**
- #15: Hot Mix Asphalt 19M64 Base Course, 4" Thick – 107.07 Tons**
- #18: Removal of Pavement – 428.39 SY**
- #34: Reset Existing Casting (Manhole/Utility/Inlet) – 3 Units**
- #35: Reset Inlet with New Casting (Complete) – 1 Unit**
- #68: Topsoiling, 4" Thick – 57.36 SY**
- #69: Fertilizing and Seeding, Type F – 75.88 SY**

Anticipated Work for the Week of December 25, 2017:

Due to cold weather conditions, the project will be shut down for the winter. The project will resume in the spring of 2018 when weather conditions are suitable. Prior to resuming construction, Asphalt Paving Systems will provide an updated construction schedule and will re-notify all businesses and residents within the project area.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: Spring, 2018

Prepared By:



C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.