Camden County Department Department of Public Works **Construction Management and Inspection Services**





HAMPTON ROAD (CR 623) ROADWAY IMPROVEMENT PROJECT CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626) ERI Job # 30750 49 Township of Cherry Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #9 May 20, 2019 to May 24, 2019



Figure: 1 – Fine grading of previously installed dense graded aggregate in preparation for base paving

Hampton Road (CR 623) Roadway Improvement Project Township of Cherry Hill, Camden County, New Jersey 5/20/19 to 5/24/19 - Weekly Progress Report #9



Figure: 2 – Installation of HMA 25M64 base course along the eastbound lane between Chapel Avenue and the Department of Motor Vehicles entrance



Figure: 3 – Installation of HMA 12.5M64 intermediate course along the westbound lane between Chapel Avenue and the Department of Motor Vehicles entrance

Hampton Road (CR 623) Roadway Improvement Project Township of Cherry Hill, Camden County, New Jersey 5/20/19 to 5/24/19 - Weekly Progress Report #9

Work Completed the Week of May 20, 2019:

Pierson's concrete subcontractor completed the installation of the proposed concrete improvements. The concrete subcontractor installed 65 linear feet of concrete curb & gutter, 35 square yards of concrete sidewalks and 1.77 square yards of detectable warning surface. R.E. Pierson's paving crew completed the fine grading the closed portion of the roadway in preparation of base course paving. The paving crew then installed base course asphalt from Chapel Avenue to the main entrance to the Department of Motor Vehicles. The paving crew installed 1,450 tons of HMA 25M64 base course and 803 tons of HMA 12.5M64 intermediate course.

#2: Police Uniform Law Enforcement Officer – 64 Hours
#18: Hot Mix Asphalt Base Course – 2,253 Tons
#M8: Concrete Sidewalk, 4" Thick – 35 SY
#M11: Detectable Warning Surface – 1.77 SY
#M12: Monolithic Curb and Gutter – 65 LF

Anticipated Work for the Week of May 27, 2019:

R.E. Pierson's road crew will begin excavation and roadway box out of the eastbound lane from Cuthbert Boulevard to the main entrance at the DMV. The paving crew will also begin installation of HMA driveway aprons.

Contract Completion Date: June 30, 2019

Anticipated Completion Date: June 14, 2019

Prepared By:

. 17 / M

C. Jeremy Noll, PE, CME, CPWM Resident Engineer Environmental Resolutions, Inc.