



Weekly Status Report – Week Ending June 15, 2019

County Route 561 – Phase 1

Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)

The CR 561 Haddonfield-Berlin Road Project was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- Replaced inlet grates and castings between South Mansfield Blvd and Kresson Rd (CR 671) on southwest side.

Concrete Improvements

- Miscellaneous concrete curb and sidewalk removed and replaced between Moore Ave and South Mansfield Blvd on southwest side.





June 17, 2019
Our File No. HCM00603.01
Page 2



Roadway Reconstruction

- No work performed this week.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No changes to initial contract items.

Contract Completion Date

- The contract completion date is April 14, 2020