



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

*Township of Haddon
Camden County
Bid No. B2-19*

MC Project No. 19000074G

Progress Report # 1

Friday, May 17, 2019 to Friday, May 24, 2019



Figure 1: New curb on Avondale Avenue near Hopkins Road.



Figure 2: New concrete curb and gutter on Avondale Avenue.



Figure 3: Removing selected trees within the project limits.



Work Completed this week:

Charles Marandino Concrete began installing monolithic curb and gutter on Avondale Avenue starting at Hopkins Road and working east. The contractor continued to install concrete curb, gutter and driveway aprons up to Jess Avenue. He also removed selected trees on Avondale and Breslin Avenues which were scheduled for removal. Two additional trees were removed which were diseased or presented a concern. Areas behind the new curb was restored with topsoil and seed. The contractor plans to work in two block increments. These blocks will be closed to traffic during the daytime. A short detour around the block will be posted. Access to homeowners will be maintained.

Items completed this week:

#34: Tree Removal, 24" to 36" Diameter	2 UN
#35: Tree Removal, over 36" Diameter	2 UN
#M2: Police Traffic Directors	51 HOURS
#M11: Concrete Driveway, 6" Thick	22 SY
#M12: Monolithic Concrete Curb and Gutter	262 LF

• PROGRESS NEXT TWO (2) WEEKS

- Charles Marandino Concrete will continue working on Avondale Avenue working west to east. He will continue to install curb, gutter, driveways and handicap ramps in two block increments. These two blocks will be closed during the work day.
- The contractor hopes to start a second crew in the next two weeks.
- He plans on installing the drainage at the intersection of Austermuhl Avenue.
- All areas behind the curb will be backfilled and topsoiled.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on Saturdays.

• NEXT MEETING

- Next Progress Meeting is scheduled for Wednesday, June 12, 2019 at 10:00 AM.

Notice to Proceed Date: May 13, 2019

Contract Completion Date: August 11, 2019

Anticipated Completion Date: August 11, 2019

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW