

**Camden County Department of Public Works
Division of Engineering
Roadway & Drainage Improvements along Fern Avenue (CR 640)
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 6
May 27, 2019 to June 2, 2019**



Figure 1: Concrete placement for swale at Cuthbert Boulevard

Work Completed Week of May 27, 2019

- Installed concrete vertical curb, exposed aggregate sidewalks, and exposed aggregate driveways
- Construction of concrete swale at intersection with Cuthbert Boulevard

Quantities Week of May 27, 2019

- **Item #7:** Police Uniform Law Enforcement Officer (32 MH)
- **Item #48:** Concrete Surface Course, Reinforced, 9" Thick (28.89 SY)
- **Item #50:** 9"x18" Concrete Vertical Curb (362 LF)
- **Item S-1:** Exposed Concrete Driveway, Reinforced, 6" Thick (4.44 SY)
- **Item S-2:** Exposed Concrete Sidewalk, 4" Thick (6.11 SY)

Summary of Work Completed Week of May 27, 2019

Asphalt Paving Systems (APS) continued demolition of existing concrete and replacement with new concrete vertical curb, sidewalk, and driveways moving west from the intersection with Cuthbert Boulevard. The concrete swale installation was complete at Cuthbert Boulevard. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on May 28, 2019 to review all project related activities.

Anticipated Work for Week of June 3, 2019

APS will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Fern Ave. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete curb formed up



Figure 3: Concrete vertical curb, expansion joints included



Figure 4: Concrete driveway slope measurement



Figure 5: Reinforcement for concrete swale at Cuthbert Boulevard

Notice to Proceed	April 22, 2019
Contract Completion	
Substantial Completion	July 21, 2019
Final Completion	August 20, 2019

Prepared By:

Joseph R. Ragusa, P.E.
Remington and Vernick Engineers