Camden County Department Department of Public Works **Construction Management and Inspection Services**





HAMPTON ROAD (CR 623) ROADWAY IMPROVEMENT PROJECT CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626) ERI Job # 30750 49 Township of Cherry Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #10 May 27, 2019 to May 31, 2019



Figure: 1 – Roadway excavation along the frontage of the Department of Motor Vehicles

Hampton Road (CR 623) Roadway Improvement Project Township of Cherry Hill, Camden County, New Jersey 5/27/19 to 5/31/19 - Weekly Progress Report #10



Figure: 2 – Milling of existing asphalt along the westbound lane along the frontage of the Department of Motor Vehicles



Figure: 3 – Installation of 6" thick dense graded aggregate base course along the frontage of the Department of Motor Vehicles

Hampton Road (CR 623) Roadway Improvement Project Township of Cherry Hill, Camden County, New Jersey 5/27/19 to 5/31/19 - Weekly Progress Report #10

Work Completed the Week of May 27, 2019:

R.E. Pierson's road crew began box out of the roadway along the frontage of the Department of Motor Vehicles. The road crew milled off the existing asphalt before excavating the existing subbase to the proposed grade. The road crew then installed 6" dense graded aggregate base course within the area of the box out. The road crew excavated 588.5 cubic yards of existing roadway material and installed 1,511 square yards of 6" thick dense graded aggregate base course.

#2: Police Uniform Law Enforcement Officer – 82 Hours
#11: Excavation, Unclassified – 588.5 CY
#13: Dense Graded Aggregate Base Course, 6" Thick – 1,511 SY

Anticipated Work for the Week of June 3, 2019:

R.E. Pierson's road crew will complete the roadway box out from the mill and overlay limits to the main entrance at the DMV. The paving crew will then base pave this area. The road crew will mill the existing surface course from the DMV to Cuthbert Boulevard. The paving crew will then install the asphalt surface course for the entire project limits. Pierson will also have a crew onsite continuing top soil and seed restoration.

Contract Completion Date: June 30, 2019

Anticipated Completion Date: June 14, 2019

Prepared By:

Jall

C. Jeremy Noll, PE, CME, CPWM Resident Engineer Environmental Resolutions, Inc.