



**HAMPTON ROAD (CR 623)
ROADWAY IMPROVEMENT PROJECT
CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626)
ERI Job # 30750 49
Township of Cherry Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #11
June 3, 2019 to June 7, 2019**



Figure: 1 – Installation of HMA 25M64 Base Course in the eastbound lane along the frontage of the Department of Motor Vehicles



Figure: 2 – Milling of existing asphalt in the eastbound lane approaching the intersection with Cuthbert Boulevard



Figure: 3 – Installation of HMA 12.5M64 Surface Course in the eastbound lane along the frontage of the Department of Motor Vehicles

Work Completed the Week of June 3, 2019:

R.E. Pierson's road crew completed the box out of the roadway along the frontage of the Department of Motor Vehicles. The road crew also milled the existing asphalt from the DMV to Cuthbert Boulevard in preparation of the surface course overlay. The road crew excavated 48.3 cubic yards of existing roadway material, milled 2,536 square yards of existing asphalt and installed 293.9 square yards of 6" thick dense graded aggregate base course. The paving crew then mobilized to the site to install base course over the boxed out area in front of the DMV before installing surface course asphalt for the entire project limits. The paving crew installed 1,008.3 tons of HMA 25M64 base course, 1,594.7 tons of HMA 12.5M64 surface course and 5,927.5 linear feet of polymerized joint adhesive.

#2: Police Uniform Law Enforcement Officer – 96 Hours

#11: Excavation, Unclassified – 48.3 CY

#13: Dense Graded Aggregate Base Course, 6" Thick – 293.9 SY

#14: HMA Milling, 3" or Less – 2,536 SY

#16: Polymerized Joint Adhesive – 7,934 LF

#17: HMA 12.5M64 Surface Course – 1,594.7 Tons

#18: HMA 25M64 Base Course – 1,008.3 Tons

Anticipated Work for the Week of June 10, 2019:

R.E. Pierson's landscape crew will grade, topsoil, seed and fertilize all disturbed areas within the project limits. Pierson's paving crew will install all HMA driveways within the project limits. Pierson will also have their subcontractors mobilize to the site to complete striping, signage, RPM and guiderail installation.

Contract Completion Date: June 30, 2019

Anticipated Completion Date: June 14, 2019

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.