



JOHN H. ALLGAIR, PE, PP, LS (1983-2001)  
DAVID J. SAMUEL, PE, PP, CME  
JOHN J. STEFANI, PE, LS, PP, CME  
JAY B. CORNELL, PE, PP, CME  
MICHAEL J. McCLELLAND, PE, PP, CME  
GREGORY R. VALES, PE, PP, CME

TIMOTHY W. GILLEN, PE, PP, CME  
BRUCE M. KOCH, PE, PP, CME  
LOUIS J. PLOSKONKA, PE, CME  
TREVOR J. TAYLOR, PE, PP, CME  
BEHRAM TURAN, PE, LSRP  
LAURA J. NEUMANN, PE, PP  
DOUGLAS ROHMEYER, PE, CFM, CME  
ROBERT J. RUSSO, PE, PP, CME  
JOHN J. HESS, PE, PP, CME

## **Weekly Status Report – Week Ending June 22, 2019**

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

The **CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### **Shop Drawing Submittals**

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### **Storm Sewer**

- Replaced inlet grates and castings between Brace Rd (NJSH Route 154) and Glen View PI on southwest side.

#### **Concrete Improvements**

- Miscellaneous concrete curb and sidewalk removed and replaced between Brace Rd (NJSH Route 154) and Glen View PI on southwest side.





June 24, 2019  
Our File No. HCM00603.01  
Page 2



#### Roadway Reconstruction

- No work performed this week.

#### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

#### Changes to the Initial Contract Items

- No changes to initial contract items.

#### Contract Completion Date

- The contract completion date is May 4, 2020