



## Weekly Status Report – Week Ending August 17, 2019

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

**The CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### Storm Sewer

- Contractor installed inlet curb pieces and bicycle safe grates from Browning Lane to Cranford Road.

#### Concrete Improvements

- Contractor installed concrete sidewalk, driveways, curb, and ADA ramps from Browning Lane to Cranford Road





August 20, 2019  
Our File No. HCM00603.01  
Page 2



#### Roadway Reconstruction

- No work performed this week.

#### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

#### Changes to the Initial Contract Items

- No changes to initial contract items.

#### Contract Completion Date

- The contract completion date is May 4, 2020