John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave. and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue

Township of Haddon Camden County Bid No. B2-19

MC Project No. 19000074G

Progress Report # 11
Monday, July 29, 2019 to Friday, August 2, 2019



Figure 1: Contractor installing new interlocking retaining walls.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: New interlocking retaining wall at Avondale and Breslin Avenues.



Figure 3: New interlocking retaining wall at Avondale and Jess Avenues.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Work Completed this week:

Charles Marandino Concrete completed all the concrete work on the project including the roadway replacement on Crystal Lake Avenue. Contractor continued the installation of the interlocking retaining walls at specified locations throughout the project and continued the placement of topsoil behind the new curb and sidewalk. The contractor performed some corrective work and clean-up on the project. Access to homeowners was maintained.

Items completed this week:

#22:	Concrete Sidewalk, 4" Thick	3 SY
#25:	Detectable Warning Surface	1 SY
#27:	Monolithic Curb and Gutter	6 LF
#M20	Interlocking Retaining Wall	372 SY

• PROGRESS NEXT TWO (2) WEEKS

- o The contractor plans to complete the interlocking retaining walls.
- o He will perform the reconstruction of Avondale Avenue from Hopkins to Breslin and install asphalt base course in this area.
- o The contractor anticipates milling and paving Avondale Avenue.
- All areas behind the curb and around the sidewalk will be topsoiled and seeded and all damaged sprinklers will be repaired.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- o The contractor may also work on selected Saturdays.

NEXT MEETING

o Next Progress Meeting is scheduled for Tuesday, August 13, 2019 at 10:00 AM.

Notice to Proceed Date: May 13, 2019
Contract Completion Date: August 11, 2019
Anticipated Completion Date: August 30, 2019

Prepared by: Vincent E. Baglivo

Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW