



HAMPTON ROAD (CR 623) ROADWAY IMPROVEMENT PROJECT CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626) ERI Job # 30750 49 Township of Cherry Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #12 June 10, 2019 to June 14, 2019



Figure: 1 – Installation of HMA driveway along the westbound lane at the eastern entrance to the proposed First Montgomery Development



Figure: 2 – Installation of topsoil and hydro seed along the eastbound lane at the main entrance to the department of motor vehicles



Figure: 3 – Installation of long life epoxy traffic striping

Hampton Road (CR 623) Roadway Improvement Project Township of Cherry Hill, Camden County, New Jersey 6/10/19 to 6/14/19 - Weekly Progress Report #12

Work Completed the Week of June 10, 2019:

R.E. Pierson's paving crew completed the installation of HMA driveways within the project limits. The paving crew installed 368 square yards of HMA driveway. Pierson's landscaping subcontractor mobilized to the site and installed 1,203 square yards of topsoil and hydroseed. Pierson's striping subcontractor, Zone Striping, also mobilized to the site and completed the installation of the proposed traffic striping. Zone installed 8,890 linear feet of 4" epoxy striping, 311 linear feet of 6" thermoplastic striping, 143 linear feet of 24" thermoplastic striping and 76 square feet of thermoplastic markings.

#2: Police Uniform Law Enforcement Officer – 4 Hours
#36: HMA Driveway, 4" Thick – 84 SY
#43: Traffic Stripes, Long Life Epoxy Resin, 4" – 8,890 LF
#45: Traffic Stripes, Thermoplastic, 24" – 88 LF
#46: Traffic Markings, Thermoplastic – 76 SF
#52: Topsoiling, 4" Thick – 1,203 SY
#53: Fertilizing and Seeding, Type A-3 – 1,200 SY
#54: Straw Mulching – 1,200 SY

#M14: Traffic Stripes, Thermoplastic, 6" – 311 LF #M15: Traffic Stripes, Thermoplastic, 24" – 55 LF

Anticipated Work for the Week of June 17, 2019:

R.E. Pierson's subcontractors will mobilize to the site to electrical, RPM and guiderail installation. Pierson will also be onsite to begin addressing punch list items.

Contract Completion Date: June 30, 2019

Anticipated Completion Date: June 21, 2019

Prepared By:

C. Jeremy Noll, PE, CME, CPWM

Resident Engineer

Environmental Resolutions, Inc.