



JOHN H. ALLGAIR, PE, PP, LS (1983-2001)
DAVID J. SAMUEL, PE, PP, CME
JOHN J. STEFANI, PE, LS, PP, CME
JAY B. CORNELL, PE, PP, CME
MICHAEL J. McCLELLAND, PE, PP, CME
GREGORY R. VALES, PE, PP, CME

TIMOTHY W. GILLEN, PE, PP, CME
BRUCE M. KOCH, PE, PP, CME
LOUIS J. PLOSKONKA, PE, CME
TREVOR J. TAYLOR, PE, PP, CME
BEHRAM TURAN, PE, LSRP
LAURA J. NEUMANN, PE, PP
DOUGLAS ROHMEYER, PE, CFM, CME
ROBERT J. RUSSO, PE, PP, CME
JOHN J. HESS, PE, PP, CME

Weekly Status Report – Week Ending August 31, 2019

County Route 561 – Phase 1

Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)

The CR 561 Haddonfield-Berlin Road Project was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- Contractor installed inlet curb pieces and bicycle safe grates from Cranford Road to Morris Drive. Contractor reconstructed stormwater inlets and replaced drainage pipe between Haddontown Court and Glen View Place.

Concrete Improvements

- Contractor installed concrete sidewalk, driveways, curb, and ADA ramps from Walt Whitman Blvd to Simi Court.





September 4, 2019
Our File No. HCM00603.01
Page 2



Roadway Reconstruction

- Contractor milled 2" and paved hot mix asphalt surface course between Haddontowne Court and Kresson Road.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No changes to initial contract items.

Contract Completion Date

- The contract completion date is May 4, 2020