



## **Weekly Status Report – Week Ending October 25, 2019**

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

The **CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### **Shop Drawing Submittals**

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### **Storm Sewer**

- Existing inlet castings have been reset at Simi Court.
- Inlet type E at Simi Court has been reconstructed.

#### **Concrete Improvements**

- Curb ramps were installed at McIntosh Road.

#### **Roadway Reconstruction**

- Contractor performed full depth concrete pavement repair between Simi Court and Walt Whitman Boulevard.





October 29, 2019  
Our File No. HCM00603.01  
Page 2



#### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

#### Changes to the Initial Contract Items

- Additional full depth concrete pavement repair and drainage improvements were required due to unforeseen conditions.

#### Contract Completion Date

- The contract completion date is May 4, 2020