



JOHN H. ALLGAIR, PE, PP, LS (1983-2001)  
DAVID J. SAMUEL, PE, PP, CME  
JOHN J. STEFANI, PE, LS, PP, CME  
JAY B. CORNELL, PE, PP, CME  
MICHAEL J. McCLELLAND, PE, PP, CME  
GREGORY R. VALES, PE, PP, CME

TIMOTHY W. GILLEN, PE, PP, CME  
BRUCE M. KOCH, PE, PP, CME  
LOUIS J. PLOSKONKA, PE, CME  
TREVOR J. TAYLOR, PE, PP, CME  
BEHRAM TURAN, PE, LSRP  
LAURA J. NEUMANN, PE, PP  
DOUGLAS ROHMEYER, PE, CFM, CME  
ROBERT J. RUSSO, PE, PP, CME  
JOHN J. HESS, PE, PP, CME

## **Weekly Status Report – Week Ending November 1, 2019**

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

**The CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### **Shop Drawing Submittals**

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### **Storm Sewer**

- Existing inlet castings have been reset between McIntosh Avenue and Simi Court.

#### **Concrete Improvements**

- Curb was installed between McIntosh Avenue and Simi Court.

#### **Roadway Reconstruction**

- Contractor performed full depth concrete pavement repair between McIntosh Avenue and Walt Whitman Boulevard.





November 4, 2019  
Our File No. HCM00603.01  
Page 2

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No changes this period.

Contract Completion Date

- The contract completion date is May 4, 2020