



## **Weekly Status Report – Week Ending November 15, 2019**

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

**The CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### **Shop Drawing Submittals**

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### **Storm Sewer**

- No work performed this week

#### **Concrete Improvements**

- No work performed this week

#### **Roadway Reconstruction**

- No work performed this week

#### **Traffic Signal Improvements**

- Traffic signal foundations installed at Burnt Mill Road and CR561.
- 3" Rigid Metallic Conduit installed at Burnt Mill Road intersection





November 18, 2019  
Our File No. HCM00603.01  
Page 2



#### Miscellaneous

- Test Pits conducted at Burnt Mill Road intersection to locate existing gas main.

#### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

#### Changes to the Initial Contract Items

- No changes this period.

#### Contract Completion Date

- The contract completion date is May 4, 2020