

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 13
October 27, 2019 to November 2, 2019**



Figure 1: EP Henry Wall

Work Completed Week of November 2, 2019

- Removed and replaced concrete sidewalk, curb, reinforced driveways, and curb ramps along Hopkins Avenue
- Construction of EP Henry Walls

Quantities Week of November 2, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (80 MH)
- **Item #35:** Concrete Sidewalk, 4" Thick (81.44 SY)
- **Item #36:** Concrete Driveway, 6" Thick (134.62 SY)
- **Item #38:** Detectable Warning Surface (7.12 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (268 LF)
- **Item #40:** 6"x8"x18" Concrete Vertical Curb (108.33 LF)

Summary of Work Completed Week of November 2, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Marandino's subcontractor continued with installation of EP Henry walls on Hopkins Ave. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on October 29, 2019 to review all project related activities.

Anticipated Work for Week of November 9, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. The contractor will prepare to pave the roadway after the completion of concrete work. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Reinforcement for concrete driveway



Figure 3: EP Henry wall constructed



Figure 4: Concrete driveway replacement



Figure 5: Roadway restoration

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read 'JR' or 'J. Ragusa'.

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers