



Weekly Status Report – Week Ending January 31, 2020

County Route 561 – Phase 1

Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)

The **CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Traffic Signal Improvements

- Traffic Signal Foundations installed at Burnt Mill Road Intersection
- 3" Rigid Metallic Conduit installed at Burnt Mill Road Intersection





February 6, 2020
Our File No. HCM00603.01
Page 2

Storm Sewer

- No work performed this week

Concrete Improvements

- No work performed this week

Roadway Reconstruction

- No work performed this week

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No changes this period.

Contract Completion Date

- The contract completion date is May 4, 2020