

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 7  
December 1, 2019 to December 7, 2019**



*Figure 1: Concrete curb*

**Work Completed Week of December 7, 2019**

- Installation of concrete sidewalk, curb, reinforced driveways, and curb ramps along Chapel Avenue
- Asphalt roadway restoration

**Quantities Week of December 7, 2019**

- **Item #4:** Inlet Filter Type 2, 2' x 4' (4 UN)
- **Item #6:** Drum (15 UN)
- **Item #8:** Construction Signs (200 SF)
- **Item #16:** Removal of Pavement (40 SY)
- **Item #17:** Dense-Graded Aggregate Base Course, 8" Thick (92.06 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (42.31 TON)
- **Item #30:** Concrete Sidewalk, 4" Thick (73.03 SY)

- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (26.67 SY)
- **Item #32:** Detectable Warning Surface (8.33 SY)
- **Item #33:** Hot Mix Asphalt Driveway, 6" Thick (13.67 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (453 LF)
- **Item #66:** Topsoiling, 4" Thick (128.7 SY)
- **Item #68:** Fertilizing and Seeding, Type F (128.7 SY)
- **Item #70:** Police Uniform Law Enforcement Officers (35.5 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (47.55 SY)

### **Summary of Work Completed Week of December 7, 2019**

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Lexa also constructed asphalt driveways and asphalt roadway restoration. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

### **Anticipated Work for Week of December 14, 2019**

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on December 12, 2019 to review all project related activities.



*Figure 2: Concrete curb ramp forms*



*Figure 3: Concrete sidewalk placed*



*Figure 4: Driveway reinforcement*



*Figure 5: Reinforced concrete driveway*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers