



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
01-11-2020 – 03-13-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. Winter shutdown Notice was issued to SSI by Camden County Engineer on 12/13/2019 for shut down proposed project during winter Months. Therefore, construction activities were not performed.

Amended Notice to Proceed:

- a. Amended notice to proceed was issued by Camden County Engineer on March 04, 2020 to SSI and authorized to start work on Monday, March 16, 2020. Based on the remaining project duration, the project completion date(s) are Saturday, July 13, 2020 for Substantial Completion and Sunday August 12, 2020 for Final Completion.

Construction Schedule:

- a. Revised construction schedule was submitted by SSI on March 10, 2020 at Kickoff meeting. The schedule reflects revised project completion and project substantial completion date(s) as above.

Traffic Safety:

- a. VMS along North and South were turned on Friday, March 13, 2020.

Two Week Look Ahead:

- a. Construction of concrete curb and Sidewalk will start from March 23, 2020.
- b. Construction of Full depth pavement alongside street of Westfield Avenue will start from March 17, 2020

Kickoff Meeting:

- a. Kickoff meeting after winter shutdown was held on Tuesday, March 10, 2020 at Pennsauken Township Building.

Prepared By:
Gunvant Mistry
Resident Engineer



Figure 1: VMS turned on along North and South of Westfield Avenue.



Figure 2: VMS turned on along North and South of Westfield Avenue.