John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Berlin-Cross Keys Road Improvement Project Contract 1

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 5Friday, December 6, 2019



Figure 1: Contractor installing the No.57 stone footing for the retaining wall.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Crew using a walk-behind sheep's foot roller to achieve compaction.



Figure 3: Crew received the first load of REDI-ROCK retaining wall block..

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.6 Unclassified Excavation 2,160 Cubic Yards

• ITEMS COMPLETED THIS PAST WEEK

- o Completion of the bulk, unclassified excavation on the east slope and started the west slope.
- o Crew completed the unclassified excavation of the east retaining wall footing.
- o Crew received and installed loads of No.57 stone in the retaining wall footing.
- o Crew received the first two loads of REDI-ROCK retaining wall block.

PROPOSED PROGRESS OVER THE NEXT WEEK

- o Continuing bulk unclassified excavation of the west slope of the basin.
- o Excavation of the west retaining wall footing.
- o Delivery of additional No.57 stone for footing and backfill
- o Delivery of additional REDI-ROCK retaining wall block.
- o The start of the installation of the REDI-ROCK east retaining wall
- The contractor will continue to work 7:00 AM to 3:30 PM.
- The contractor doesn't plan to work weekends as of now.

NEXT MEETING

o Progress Meeting No.1 to be <u>tentatively</u> scheduled for Wednesday December 18, 2019 at 2:00pm. Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager