

Department of Public Works

Susan Shin-Angulo  
Freelance Liaison

John Wolick  
Director



Making It Better, Together.

Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Berlin-Cross Keys Road Improvement Project Contract 1**  
*Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey*  
*Camden County*  
*Bid No. B9-19*

Maser Consulting Project No 19002364G

*Progress Report # 7*  
*Friday, December 20, 2019*



*Figure 1: Contractor continues to install REDI-ROCK retaining wall block  
Under drain outfall pipe shown in this photo..*



Figure 2: Crew installing PVC under drain pipe behind the wall.



Figure 3: East retaining wall progress using REDI-ROCK..



- **CONTRACT ITEMS COMPLETED THIS WEEK**
  - Item No.6 Unclassified Excavation 200 Cubic Yards
  - Item No.16 Retaining Wall 1,110 S.F.
  
- **ITEMS COMPLETED THIS PAST WEEK**
  - Completion of the unclassified excavation of the west retaining wall footing.
  - Crew received several loads of REDI-ROCK retaining wall block.
  - Crew completed the installation of the PVC under drain pipe behind the retaining wall.
  - Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
  - Crew installed 193 sections of REDI-ROCK retaining wall block on the east wall.
  - Maser Consulting attended Progress Meeting No.1.
  
- **PROPOSED PROGRESS OVER THE NEXT WEEK**
  - Delivery of additional No.57 stone for backfill of the footing and retaining wall.
  - Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
  - Completion of the construction of the REDI-ROCK east retaining wall.
  - The contractor will continue to work 7:00 AM to 3:30 PM.
  - The contractor doesn't plan to work weekends as of now.
  
- **NEXT MEETING**
  - Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.  
Location: Camden County Department of Public Works building.

**Notice to Proceed Date:**                      **October 14, 2019**  
**Contract Completion Date:**            **March 12, 2020**  
**Anticipated Completion Date:**        **March 12, 2020**

Prepared By: Dennis S. Brown, C.E.T.  
Resident Engineer  
Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator  
John Wolick, Director of Camden County Department of Public Works  
Kevin Becica, PE, Camden County Engineer  
William England, P.E. Camden County Assistant Engineer  
Paul K. Nolan, P.E., Project Manager