

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Making It Better, Together.

Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Berlin-Cross Keys Road Improvement Project Contract 1**  
*Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey*  
*Camden County*  
*Bid No. B9-19*

Maser Consulting Project No 19002364G

***Progress Report #8***  
*Friday, December 27, 2019*



*Figure 1: Contractor installing the REDI-ROCK cap block on the east retaining wall.*



*Figure 2: Crew excavating the footing for the west retaining wall..*



*Figure 3: Construction of the west REDI-ROCK retaining wall started. Existing reinforced concrete storm pipe shown and being incorporated in the new retaining wall as per plan.*



Making It Better, Together.



- **CONTRACT ITEMS COMPLETED THIS WEEK**
  - Item No.16 Retaining Wall 656 S.F.
  
- **ITEMS COMPLETED THIS PAST WEEK**
  - Crew installed and compacted the No.57 stone in the west retaining wall footing.
  - Crew received several loads of REDI-ROCK retaining wall block each day.
  - Crew completed the east REDI-ROCK retaining wall, other than a few adjustments.
  - Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
  - Crew installed 144 sections of REDI-ROCK retaining wall block on the east wall. .
  
- **PROPOSED PROGRESS OVER THE NEXT WEEK**
  - Delivery of additional No.57 stone for backfill of the footing and retaining wall.
  - Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
  - Crew will complete the adjustments to the east REDI-ROCK retaining wall cap blocks.
  - Contractor will complete the backfilling and compaction of the east retaining wall.
  - The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.
  - The sub-contractor has requested to work on various Saturdays to complete the west wall.
  
- **NEXT MEETING**
  - Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.  
Location: Camden County Department of Public Works building.

<b><u>Notice to Proceed Date:</u></b>	<b>October 14, 2019</b>
<b><u>Contract Completion Date:</u></b>	<b>March 12, 2020</b>
<b><u>Anticipated Completion Date:</u></b>	<b>March 12, 2020</b>

Prepared By: Dennis S. Brown, C.E.T.  
Resident Engineer  
Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator  
John Wolick, Director of Camden County Department of Public Works  
Kevin Becica, PE, Camden County Engineer  
William England, P.E. Camden County Assistant Engineer  
Paul K. Nolan, P.E., Project Manager