



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)  
Pennsauken Township, Camden County, New Jersey**

**Notice to Proceed issued: August 30, 2019**  
**Project Completion: August 12, 2020**  
**Project Substantial Completion: July 13, 2020.**  
**Project start: September 4, 2019.**

**Weekly Progress Report**  
**03-30-2020 – 04-03-2020**

**Following Construction Activities took place during above period:**

**Concrete Curb and Sidewalk:**

- a. East and West Concrete curb and sidewalks were constructed along Westfield Avenue, RT at following locations.
  - 1) West concrete curb, sidewalk and handicap ramps along Merchantville Avenue.
  - 2) East and West concrete curb, sidewalk and handicap ramps along Gross Avenue.
  - 3) East and West concrete curb, sidewalk and handicap ramps along Hollinshead Avenue.
  - 4) East and West concrete curb, sidewalk and handicap ramps along Hillcrest Avenue.
  - 5) East and West concrete curb, sidewalk and handicap ramps along Horner Avenue.

**Topsoil and Seeding:**

- a. Topsoil and seeding were performed along all constructed sidewalks along Westfield Avenue, RT Between Lexington Avenue to Hillcrest Avenue.

**Two Week Look Ahead:**

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks.

**Utility:**

**PSE&G Gas:**

- a. Gas leak fix was completed along Westfield Avenue at Derousse Avenue on Tuesday, March 31, 2020.
- b. Gas leak fix was completed along Sherman Avenue on Thursday, April 1, 2020
- c. Gas leak detection was started along Westfield Avenue at Scovel Avenue Thursday, April 1, 2020. Leak fixing was started on Friday, April 3, 2020 and will be completed on Monday, April 6, 2020.
- d. Gas leak detection was completed along Westfield Avenue at Hillcrest Avenue on Friday, April 3, 2020. Leak fixing will be completed on Monday, April 6, 2020

Prepared By:  
Gunvant Mistry  
Resident Engineer



Figure 1: West Concrete curb, sidewalk and HC Ramp at Merchantville Avenue along Westfield Avenue, RT



Figure 2: East Concrete curb, sidewalk and HC Ramp at Gross Avenue along Westfield Avenue, RT.





Figure 3: West Concrete curb, sidewalk and HC Ramp at Gross Avenue along Westfield Avenue, RT.



Figure 4: East Concrete curb, sidewalk and HC Ramp at Hollinshead Avenue along Westfield Avenue, RT.





Figure 5: West Concrete curb, sidewalk and HC Ramp at Hollinshead Avenue along Westfield Avenue, RT.



Figure 6: West Concrete curb, sidewalk and HC Ramp at Hillcrest Avenue along Westfield Avenue, RT.





Figure 7: East Concrete curb, sidewalk and HC Ramp at Hillcrest Avenue along Westfield Avenue, RT.



Figure 8: West Concrete curb, sidewalk and HC Ramp at Horner Avenue along Westfield Avenue, RT.





Figure 9: West Concrete curb, sidewalk and HC Ramp at Horner Avenue along Westfield Avenue, RT.



Figure 10: Topsoil and seeding were performed along all constructed sidewalks along Westfield Avenue, RT Between Lexington Avenue to Hillcrest Avenue.





Figure 11: Gas leak fix was completed along Westfield Avenue at Derausse Avenue



Figure 12: Gas leak was fixed along Sherman Avenue.





Figure13: Gas leak fixing is under progress along Westfield Avenue at Scovel Avenue



Figure 14: Gas leak detection is under progress along Westfield Avenue at Hillcrest Avenue