

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 18  
April 5, 2020 to April 11, 2020**



*Figure 1: Concrete curb ramp placed*

**Work Completed Week of April 11, 2020**

- Installation of concrete sidewalk, curb, curb ramps, and reinforced driveways along Chapel Avenue
- Asphalt restoration
- Topsoiling operations

**Quantities Week of April 11, 2020**

- **Item #17:** Dense-Graded Aggregate Base Course, 8" Thick (97.67 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (38.34 TON)
- **Item #25:** Reset Existing Casting (2 UNIT)
- **Item #30:** Concrete Sidewalk, 4" Thick (25.69 SY)
- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (158.22 SY)
- **Item #32:** Detectable Warning Surface (10 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (270.5 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (41.5 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (93.35 SY)

### **Summary of Work Completed Week of April 11, 2020**

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, curb ramps, and reinforced driveways. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic.

### **Anticipated Work for Week of April 18, 2020**

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, curb ramps and detectable warning surfaces as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project. A progress meeting via teleconference will be held on April 13, 2020 to review all project related activities.



*Figure 2: Forms for concrete curb and sidewalk*



*Figure 3: Concrete reinforced driveway placed*





*Figure 4: Excavation for proposed curb*



*Figure 5: Topsoiling operations*

<b>Notice to Proceed</b>	October 14, 2019
<b>Contract Completion</b>	
Substantial Completion	September 13, 2020
Final Completion	October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers