

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)
NJDOT County Aid: CA-PRO-2018-CC-00084
Township of Gloucester, Camden County, NJ**

Progress Report #4

Week Ending December 6, 2019

Progress Photographs:



Contractor preparing to install 18" Reinforced Concrete Pipe (RCP) between manholes D-12 and D-13 near STA 83+00 at Cottage Gate Road intersection.



A damaged, unmarked gas main stub near STA 83+00 required repairs by South Jersey Gas representatives.



Delays caused by gas stub repair near STA 83+00 required steel plating overnight.



Trench box in place for installation of 18" Reinforced Concrete Pipe (RCP) between manholes D-12 and D-13 near STA 83+00. Note repair clamp installed on gas main stub by SJ Gas.



Trench boxes in place for installation of 18" Reinforced Concrete Pipe (RCP) between manholes D-12 and D-13 near STA 83+00.



New 18" Reinforced Concrete Pipe (RCP) placed between manholes D-12 and D-13 near STA 83+00.



Trench between manholes D-12 and D-13 compacted after installation of 18" RCP.



Trench between manholes D-12 and D-13 being boxed out for installation of Hot Mix Asphalt Trench Restoration.



Trench restoration between manholes D-12 and D-13 being installed after installation of 18" RCP and compaction of subbase.

Work Completed this Report Cycle:

- Upgrades to storm sewer system between manholes D-12 and D-13 near STA 83+00 at Cottage Gate Road intersection with installation of 18" Reinforced Concrete Pipe (RCP).
- The last day on the project by the Contractor was Thursday, December 5, 2019. With the forecasted weather, the winter shutdown has now gone into effect and the project will remain idle until the spring of 2020 when temperatures allow construction to re-commence. Trenches will be monitored over the winter and addressed as necessary.

Changes to the Initial Contract items:

- No changes to the Contract to Date.

Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown has now gone into effect, the dates will be adjusted accordingly. The dates for completion will be re-established in the spring when construction is scheduled to re-commence. Additionally, final pavement in the spring/summer will be coordinated with the school schedule.
- 17% of time used to date
- 0.0% paid to date.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC